

Implementation status of EEP as at October 2017

Project	Status of EEP Action as at October 2017	MS	Category	EEP Action total eligible cost (as per grant agreement) mln euro	EC grant mln euro	Action Co-funding % (grant agreement)	Net EC grant paid out (after recoveries)	Payment rate (%)
HVDC Hub	Terminated	UK	OWE GRID	149,43	74,10	50%	3,10	4%
Cobra Cable	Delayed	DK/NL	OWE GRID	173,08	86,54	50%	5,26	6%
Baltic Kriegers Flak	Delayed	DE/DK	OWE GRID	506,95	150,00	30%	58,48	39%
Aberdeen	Delayed	UK	OWE TURBINES & STRUCTURES	190,00	40,00	21%	28,30	71%
Bard I	Completed	DE	OWE TURBINES & STRUCTURES	118,00	53,10	45%	53,10	100%
Global Tech I	Terminated	DE	OWE TURBINES & STRUCTURES	205,10	58,54	29%	4,28	7%
Nordsee Ost	Completed	DE	OWE TURBINES & STRUCTURES	488,00	50,00	10%	49,80	100%
Borkum West II	Completed	DE	OWE TURBINES & STRUCTURES	219,50	42,70	19%	42,70	100%
Thornston Bank	Completed	BE	OWE TURBINES & STRUCTURES	24,08	10,00	42%	10,00	100%